

Trail	Reconn	Flag	Eco Check	Cnstrctn start	Cnstrctn end	Est. Cost \$	GPS start	GPS end	Comments
Abol	2014	2014	2015	Jun-15	Sep-15	\$135,000			7100' of new trail construction to bypass Abol Slide
N. Brother	2015	2015	2015	Jul-16	Sep-16	\$50,000			Graded new construction to bypass fall-line eroded section below N. Brother. Requires spike camp.
Hunt Trail	2016	2016	2017	Jun-18	Jun-18	\$50,000			Eroded fall line sections between KS Falls and the Hunt Spur
Helon Taylor	2017	2017	2018	Jun-19	Sep-19	\$50,000			Relocate eroded fall line sections to graded trail
Saddle	2018	2018	2019	Jun-20	Aug-20	\$100,000			Explore options to bypass Saddle Slide
N. Traveler	2019	2019	2020	Jun-21	Aug-21	\$50,000			Explore options to replace fall-line section(s) with graded trail
Doubletop South	2020	2020	2021	Jun-22	Aug-22	\$100,000			Explore options to replace fall-line section(s) with graded trail
Doubletop North	2021	2021	2022	Jun-23	Jun-23	\$100,000			Explore options to replace fall-line section(s) with graded trail
Freezeout	2022	2022	2023	Jun-24	Sep-24	\$50,000			Relocate wet sections on old road to upland locations
Wass Lake	2023	2023	2024	Jun-25	Sep-25	\$100,000			Relocate extensive bog bridge section to drier location (south of L. Neso Strm)
OJI	2024	2024	2025	Jun-26	Sep-26	\$50,000			Relocate wet sections in first 1.5 miles from Foster Field